

EXHIBIT I

MILESTONE SCHEDULE

1. Northwest Area

Full release to area	May 8, 2001
Roads Complete	July 15, 2001
Foundations complete	July 15, 2001
Collection system complete	August 23, 2001
Temporary Energization	August 23, 2001
Substantial Completion	August 23, 2001

2. Northeast Area

Full release to area	May 15, 2001
Roads complete	August 1, 2001
Foundations complete	August 1, 2001
Collection system complete	September 20, 2001
Temporary Energization	September 20, 2001
Substantial Completion	September 20, 2001

3. South Area

Full release to area	May 29, 2001
Roads complete	August 15, 2001
Foundations complete	August 15, 2001
Collection system complete	October 12, 2001
Temporary Energization	October 12, 2001
Substantial Completion	October 12, 2001

4. T Line to Substation

Full release to area	June 5, 2001
Complete T-line to substation	October 1, 2001

5. Substantial Completion

October 12, 2001

6. Final Completion

December 31, 2001