Project Budget															
Budget Category			Gon	neral Honey Creek	Source of Fu	nds	P & I		Total	Ev	pended to Date	Ralai	nce Remaining		Total
Non-Construction Expenses			Gen	iciai riolley orcek					Total		tpended to Date	Daiai	nce remaining		Total
1 Pre Bond Expenses from 2002/2003 appropriation			\$	1,850,000.00				\$	1,850,000.00	\$	1,849,838.00		162.00	\$	1,850,000.00
2 Staff, misc. expenses			\$	1,050,000.00				\$	1,050,000.00	\$	1,080,596.86		(30,596.86)	\$	1,050,000.00
3 Architecture & Engineering (3) 4 Art Project			\$	3,557,507.00 225,000.00				\$ ¢	3,557,507.00 225,000.00	\$ \$	3,486,320.75 191,565.00		71,186.25 33,435.00	\$ \$	3,557,507.00 225.000.00
5 Legal			\$	150,000.00				\$	150,000.00	\$	203,294.82		(53,294.82)	\$	150,000.00
6 Preopening Compensation			\$	958,936.00				\$	958,936.00	\$	993,366.94		(34,430.94)	\$	958,936.00
Construction Packages															
7 Golf Course & Grading			\$	5,645,961.65	\$ 46,	702.61 \$	1,242,334.03		6,934,998.29		\$6,934,998.29		-	\$	6,934,998.29
8 Golf Buildings			\$	799,587.00				\$	799,587.00		\$774,609.21	\$	24,977.79	\$	799,587.00
9 Lodge Base Bid	\$	19,340,000.00													
9a Approved Change Orders (Including Hardscape)	\$	1,409,011.00													
Total Lodge Package			\$	20,749,011.00				\$	20,749,011.00		\$20,667,367.81	\$	81,643.19	\$	20,749,011.00
40.0			_								*********	_	505 545 40		
10 Sewer System and Lagoon 11 Docks			\$ \$	1,421,634.00		361.00 634.14		\$	1,824,995.00 444,634.14		\$1,239,447.58 \$444,634.14		585,547.42	\$ \$	1,824,995.00 444,634.14
12 Roads and Parking			φ \$	1,370,127.29		685.22 \$	5,195,660.29	\$ \$	7,353,472.80		\$7,302,625.60		50,847.20	\$	7,353,472.80
13 Landscaping and Signs			\$	138,875.00	Ψ .σ.,	,00. <u></u>	0,100,000.20	\$	138,875.00		\$81,766.95		57,108.05	\$	138,875.00
									•						,
14 Cabins Base Bid	\$	5,058,000.00										\$	-	\$	-
14a Alternate 1 - Geothermal 14b Alternate 2 - Concrete pads	\$ \$	218,000.00 23,100.00													
14c Approved Change Orders	\$	110,100.00													
Total Cabin Package	•	,	\$	5,409,200.00				\$	5,409,200.00		\$5,414,427.33	\$	(5,227.33)	\$	5,409,200.00
15 Activity Building			\$	350.000.00				\$	350,000.00		\$149,900.00	œ.	200,100.00	\$	350,000.00
16 Playground			\$	200,000.00				\$	200,000.00		\$104,170.93		95,829.07	\$	200,000.00
17 Beach (4)			\$	80,000.00				\$	80,000.00		¥121,11212	\$	80,000.00	\$	80,000.00
Equipment and Furnishings 18 Golf Course Equipment (1)			\$	464,315.40	*			\$	464,315.40		\$464,315.40	•	_	\$	464,315.40
19 Experience Plan - Interpretation			φ \$	50,000.00				Ф \$	50,000.00		\$47,707.86		2,292.14	\$	50,000.00
20 Lodge FFE (1)			\$	3,025,339.63	*			\$	3,025,339.63		\$3,028,585.87		(3,246.24)	\$	3,025,339.63
21 Lodge FFE Design (1)			\$	268,258.34	*			\$	268,258.34		\$268,258.34		-	\$	268,258.34
22 Cabin FFE			\$	732,513.17				\$	732,513.17		\$733,713.12	\$	(1,199.95)	\$	732,513.17
Contingency and Bond Requirements															
23 Change Orders & Contingency	\$	-													
24 Change Orders & Contingency - Cabins 25 Total Change Orders & Contingency	\$	-	\$					\$				\$		\$	
25 Total Change Orders & Contingency			φ	-				φ	•			φ	-	Φ	-
26 Operating Reserve Fund			\$	500,000.00				\$	500,000.00		\$211,538.28		288,461.72	\$	500,000.00
27 Additional Operating Contingency - Bond Payments 1-3			\$	2,213,432.00				\$	2,213,432.00		\$1,458,053.60	\$	755,378.40	\$	2,213,432.00
Total Expenditures			\$	51,209,697.48	\$ 1,682,	382.97 \$	6,437,994.32	\$	59,330,074.77	\$	57,131,102.68	\$	2,198,972.09	\$	59,330,074.77
Source of Funds															
00 A (1			_	F =00 5== = :				_							
28 Appropriations (pre-FY09) 29 Appropriations (FY09)			\$ \$	5,500,000.00 8,000,000.00				\$	5,500,000.00 8,000,000.00						
30 Bond Proceeds			\$	28,000,000.00				\$	28,000,000.00						
31 Other (interest)			\$	1,801,399.83				\$	1,801,399.83						
32 Appanoose County			\$	357,250.00				\$	357,250.00						
33 Monroe County			\$	357,250.00				\$	357,250.00						
34 Rathbun Lake Resort, Inc. (RLR) 35 SWAP/Waste Tire Funds			φ 2	1,535,500.00 200,000.00				¢	1,535,500.00 200,000.00						
36 EPA Funds for bioretention			\$	57,719.00				\$	57,719.00						
37 FY07 Grow Iowa Values Fund			e	4 000 000 00				•	4 000 000 00						
37 FY07 Grow Iowa Values Fund 38 FY08 Grow Iowa Values Fund			\$ \$	1,000,000.00 1,000,000.00				э \$	1,000,000.00 1,000,000.00						
39 FY09 Grow Iowa Values Fund (2)		**	\$	811,000.00				\$	811,000.00						
40 FY10 Grow Iowa Values Fund (2)		**	\$	900,000.00				\$	900,000.00						
41 REAP FY 09 (5)			\$	519,241.00											
41 REAP FY 109 (3) 42 REAP FY 10 (5)			φ \$	1,200,000.00											
. ,				, .,											
43 Marine Fuel Tax 44 Parks & Institutional Roads					\$ 1,682,	382.97 \$	6,437,994.32	\$ e	1,682,382.97			Source	ce: Budget and Fina	nce Dur	iau
Total Funding			\$	51,239,359.83	\$ 1.682	382.97 \$	6,437,994.32		6,437,994.32 57,640,496.12			Sourc	te: Budget and Fina 5/4/2010	ice bure	au
. July and any			Ψ	0.,200,000.00	1,002,	.J.J. 4	0,701,334.32	Ψ	5.,540,430.12				31712010		

## Honey Creek Resort State Park Project Budget

Variance	\$ 29,662.35 \$	- \$ -
In-Kind Matching		
45 Rathbun Regional Water Association	\$928,000	
46 Chariton Valley Electric Cooperative	\$877,170	
47 Iowa Telecom	\$250,000	
Total In-Kind Matching	\$2,055,170	
Future Development:		
48 Golf Cart Storage Building	\$100,000	
Picnic Shelter and Restroom for day use area (identified in the		
49 WKC Group Report)	\$200,000	
50 Covered Driving Range (identified in the WKC Group Report)	\$25,000	
51 Beach Restroom	\$150,000	
52 Tents for group events	\$20,000	
53 Spa Development (identified in the WKC Group Report)	\$20,000	
54 Additional DOT Signage (identified in the WKC Group Report)	Estimate TBD	
Fishing Jetty and Connecting Access to Honey Creek State		
55 Park	Estimate TBD	
Need to secure additional funding	\$515,000	

- (1) Items are completed; budget has been adjusted to reflect actual expenses
- (2) FY 09 Values Funds were cut \$189K, not 20% as noted in letter from DED. FY10 amount was cut to \$900,000 per legislation.
- (3) This item reflects changes in the contract between the Department and TSP based on the Compromise Agreement from July 2008
- (4) Design and construction costs have been finalized for the beach
- (5) This reflects the Department funding the first 3 bond payments and new revenue sources.