| PRIP | Iowa Department of Natural Resources Wastewater Section Construction Permit Application SCHEDULE K3, Anaerobic Lagoon | | | 5 | DNR USE ONLY Project No. Permit No. |
|---|--|-----|-----|------|---|
| Date Prepared | Project Identity | | | | |
| Date Revised | | | | | |
| 1. Design Basis Flow, MGD | | AWW | MWW | PHWW | |
| BOD ₅ , #/day | | | | | |
| TSS, #/day | | | | | |
| Kjeldahl Nitrogen, #/day | | | | | |
| Sulfate, mg/l | | | | | |
| Design Temperature °F ··································· | | | | | |
| 2. Number of soil borings taken Data included in the | | | | | |
| High groundwater elevation (MSL) | | | | | |
| 3. Top of dike elevation (MSL) ft. 100 year flood elevation (MSL) ft. | | | | | |
| 4. Pond Data Cell No. 1 Cell No. 2 Total | | | | | |
| Surface area at maximum depth (A) | | | | | |
| Loading (#BOD ₅ /1000 cu ft) | | | | | |
| Retention time (days) | | | | | |
| Effective volume (MG) | | | | | |
| Depth (ft) | | | | | |
| Surface width (ft) | | | | | |
| Freeboard at maximum depth (ft) | | | | | |
| Top width of dike (ft) | | | | | |
| Inner embankment slope (H/V) | | | | | |
| Outer embankment slope (H/V) | | | | | |
| 5. Method of raw flow diversion to cells | | | | | |
| Are the locations of piping and structures given on Schedule H1? 🗌 Yes 🗌 No | | | | | |
| 6. Series or parallel operation? | | | | | |
| 7. Method of interconnection of cells | | | | | |
| 8. Describe inlet piping and location | | | | | |
| 9. Describe outlet piping and location | | | | | |
| 10. Method of sampling | | | | | |
| 11. Type of flow measurement Influent Effluent | | | | | |
| 12. Method of establishing and maintaining a scum cover | | | | | |
| 13. Method of removing accumulated sludge | | | | | |
| 14. Fence height Number of strands of barbed wire Top Bottom 15. Number of uprairies sizes Location | | | | | |
| 15. Number of warning signs Location | | | | | |
| 16. Maximum allowable leakage rate in/day | | | | | |
| Method of testing leakage rate | | | | | |
| b. Soil sterilization | | | | | |
| c. Pond bottom uniformity Yes No | | | | | |
| d. Pond sealing | | | | | |
| e. Erosion protection Yes No | | | | | |
| 18. Is service bypass provided? Yes No Discharge to | | | | | |